

## AMERICAN BUREAU OF SHIPPING STATUTORY SURVEY REPORT

Vessel/Facility Name

**TRINITY YACHTS HULL 056** 

IMO Number

WA

Attending Offce

New Orleans, LA

**Report Number** 

N03122514

First Visit Date

18-Apr-2016

Last Visit Date

Of-Jun-2016

THIS IS TO CERTIFY that the undersigned surveyor(s) to this Bureau, did at the request of the Owners representative attend the TRINITY YACHTS HULL 056, IMO Number N/A, on 18-Apr-2016, in order to carry out the inspections as noted below:

Survey Location: New Orleans, Louisiana, USA

Nepoli	SurveyDescription	Status	
Repon			
N03122514-A	Statement of Fact Survey	Completed	
Surveyor(s) to The A Attending Surveyors	American Bureau of Shipping		
Welch Matthew Electronically Sign		Signed on 06-Jun-2016	
Reviewed By			
•	ne I Electronically Signed on	06-Jun-2016 New Orleans Port	
El Sharkawy, Hossame I. Electronically Signed on 06-Jun-2016, New Orleans Port		06-Jun-2016, New Orleans Port	

NOTE: This report evidences that the survey reported herein was carried out in compliance with one or more of fie Rules, guides, standar or other criteria of the American Bureau of Shipping and is issued solely for the use of the Bureau, its committees, it clients or other authorized en ities. This Report is a representation only that the vessel, structure, item or material equipment, machinery or any other item covered by this Report t as been examined for compliance with, or has met one or more of the Rules, guides, standards or offer criteria of American Bureau of Shipping. Tl validity, applicabiliV and interpretation of this report is governed by te Rules and standards of American Bureau of Shipping who shall remain the sole judge thereof. Nothing



## AMERICAN BUREAU OF SHIPPING STATUTORY SURVEY REPORT

contained In this Report or In any notation made in the contemplation of this Report shall be deemed to relieve any design builder, awner, manufacturer, seller, supplier, repairer, operator or other entity of any warranty express or implied.

Page 1 of4

Vessel/Facility Name

TRINITY YACHTS HULL 056 New

IMO Number

NIA

Attending Office First Visit Date Orleans, LA 18-Apr-2016

Report Number

N03122514

Last Visit Date

01-Jun-2016

## N03122514-A: sutement of Fact Survey

1 The Undersigned Surveyor to this Bureau did attend the subject vessel at the Gulf Coast Shipyard Group facility in New Orleans, Louisiana (formerly Trinity Yachts) in order to report on the vessel's current stage of construction. The vessel, at the cun ent stage of construction detailed below, was found to be built in accordance with ABS approved drawings utilizing ABS apg oved welding procedures, welder qualifications, welding consumables and material certifications.

#### Overview

the vessel is at the finishing stage of structural fabrication and welding. Piping fabrication and installation is in an interrr ediate stage. Electrical work and outfitting has not appreciably begun. Material traceability records were reviewed with no defic iency found. Generally, flooring, windows, doors and internal non-watertight space partitions are not present. Overboard disc "larges are generally closed by welded cap. Machinery js generally not installed, with the exception of Main Engines with Geart oxes, Bow Thruster, NC chiller, and E/R HPIJ which were found installed. Two Generators were sighted onboard, but found not installed in place.

## **Hull Shell**

Main hull side and bottom shell are complete, with the exception of the following:

- a. Drilled hole in the shell at the Bow, in Port side Keel Weld at the first side shell vertical butt weld near FROOI.
- b.Drilled hole in the Bottom Shell, 2 inches Port of C/L in the 2nd transverse butt weld an of the skeg, near FR045. .
- C. Two drilled holes in the Bottom Shell, 1 inch Port of Skeg in the vertical but weld at FR031.
- d.Unfinished 2G & 3G intersection butt weld in side shell located in way of the Bosun Store, Port and STBD sides at 6 'eetabove Main Deck at FR003 (internally can be seen under channel stiffener).
- e.Rub rail not complete at stern.

### **Below Main Deck**

### **Double Bonom Tanks:**

Structural fabrication and welding is complete to the following extent (Leak testing and structural testing records were r ot available and could not be confirmed as complete):

Port Fresh Water: Complete.

STBD Fresh Water. Complete.

Gray Water Holding Tank - Complete, but found one deep pit on aft bulkhead, 1 inch STBD of C/L, 1/2 inch below tank top.

FWD Port Fuel: Complete. FWD STBD Fuel: Complete

A B Report B



## AMERICAN BUREAU OF SHIPPING STATUTORY SURVEY REPORT

Vessel/Facility Name

TRINITY YACHTS HULL 056

**IMO Number** 

WA

AFT Port

**Atending Ofice** First Visit Date New Orleans, LA

18-Apr-2016

Report Number Last Visit Date

N03122514 Fuel: Complete except one pipe joint not welded in 3rd bay

2016

01-Jun-

aft, transverse pipe.

Page of4

FWD STBD Fuel: Complete.

Gear Oil: Complete. Lube Oil: Complete. Dirty Oil: Complete.

Fuel Day Tank: Complete except no air holes in overhead stiffeners.

## Forepeak:

Structural fabrication and welding is complete with the following exceptions: Chain Locker - Piping not complete.

## Guest & Crew Accommodations (FR003-FR028):

Structural fabrication and welding is complete with the following exceptions:

- a. Staircase at FR019 at CIL is not present.
- .b. Port Stanchion at FR022 is not welded and has no support below.
  - c. STBD at FR021 is not present.

## Engine Room & Garage (FR028-FR046):

Structural fabrication and welding is complete with the following exceptions:

- a. Port and STBD Stanchions at FR034 are not present.
- b. A cutout of 6 foot by 3 foot has been made in the aft bulkhead at FR038 just STBD of C/L (cutout section still onboard).
- C. Welding of floor framing incomplete at FR045.

## Aft Swim Plafform (FR045-Stem):

Structural fabrication and welding is complete with the following exceptions:

- a. Port and STBD bulwark skin not welded, closure plates not installed.
- b. Port and STBD stairs not present.
- C. Boot door is not present.
- d. Access hatch at FR047 not cut.

Piping fabrication and installation for this level is estimated to be completed as listed below:

- 1. Black and Gray Water 90%
- 2rDeck Drains 75%
- 3. Potable Water Vent & Fill 75%
- 4. Hydraulic 80%
- 5. Bilge 75%
- 6. Fuel Transfer 90%

A B Report B

# AMERICAN BUREAU OF SHIPPING STATUTORY SURVEY REPORT

- 7. Compressed air 25%
- 8. Chill water 10%
- 9. Sea Water Cooling 25%

Page 3 of 4